

UNITED STATES DISTRICT COURT
DISTRICT OF MASSACHUSETTS

AMERICAN MANUFACTURERS MUTUAL
INSURANCE COMPANY,

Plaintiff,

vs.

Civil Action No. 03-40266 NMG

TOWN OF NORTH BROOKFIELD,
Defendant.

**EXHIBIT K TO AFFIDAVIT OF RICHARD P. ANASTASIO IN SUPPORT OF
THE OPPOSITION OF AMERICAN MANUFACTURERS MUTUAL
INSURANCE COMPANY TO MOTION TO REQUIRE
PLAINTIFF TO DEPOSIT FUNDS WITH COURT**

Activity ID				Activity Description				Activity			
Initial Sitework											
SITP1050				INSTALL NEW SEWER LINE				14	08JUL02A	12MAY03	
SITP1055				INSTALL NEW WATER LINE				30	08JUL02A	22MAY03	
SITP1045				INSTALL SITE DRAINAGE AND UTILS EAST SIDE				20	09JUL02A	01MAY03	
SITP1065				INSTALL SITE DRAINAGE & UTILS SOUTH SIDE				21	17JUL02A	14APR03	
SITP1075				E&B FOR GAS LINE (INSTALL BY OTHERS)				100	12AUG02A	25JAN03A	
GE4000				Electric Ductbank Rough - Seq 1				10	15NOV02A	02DEC02A	
GE4005				Electric Ductbank Rough - Seq 2				5	01APR03	07APR03	
GE4010				Electric Secondary Rough				5	08APR03	14APR03	
GE4030				Site Lighting Rough				10	21APR03	02MAY03	
GE4060				Distribution Feeder Rough				30	05MAY03	16JUN03	
GE4020				Secondary Feeder Cable				10	17JUL03	30JUL03	
GE4070				Distribution Feed Cables				20	31JUL03	27AUG03	
GE4050				Connect Roof Top Equipment				15	11SEP03	01OCT03	
GE4040				Site Lighting Finish				10	09OCT03*	22OCT03	
Substructure											
Building C											
SUBOC205				EXCAVATE FOOTING				12	100 26JUN02A	30SEP02A	
SUBOC210				FORM, POUR AND STRIP HIGH WALL FOOTINGS				21	100 03JUL02A		
SUBOC215				FORM, POUR AND STRIP LOW WALL FOOTINGS				7	100 20JUL02A	06OCT02A	
SUBOC220				FORM, POUR AND STRIP HIGH WALLS				21	100 22JUL02A	27SEP02A	
SUBOC225				FORM, POUR AND STRIP LOW WALLS				14	100 27JUL02A	17SEP02A	
SUBOC235				INSTALL FOOTING DRAINS				5	100 02SEP02A	09OCT02A	
SUBOC245				FORM AND POUR INTERIOR FOOTINGS				5	100 03SEP02A	24OCT02A	
SUBOC230				DAMP PROOF AND INSULATE WALLS				3	100 05SEP02A	09SEP02A	
SUBOC240				BACKFILL FOR INTERIOR FOOTINGS				5	100 10SEP02A	14OCT02A	
SUBOC255				BACKFILL FOR SLAB ON GRADE				7	100 12SEP02A	19SEP02A	
SUBOC242				BACKFILL EXTERIOR WALLS				5	100 10OCT02A	10OCT02A	
SUBOC250				INSTALL UNDERGROUND UTILITIES				6	100 25OCT02A	26MAR03A	
GE3000				UG Electric Rough				5	90 17DEC02A	31MAR03	
Sheet 1 of 9											
18APR02				Early Bar				Reproduction of			
28JAN04				Progress Bar				E.J. SCIABA CONTRACTING COMPANY'S			
31MAR03				Critical Activity				Schedule "NBR4"			
02MAR04 16:43								With Electrical Activities Included			
								NORTH BROOKFIELD JR./SR. HIGH SCHOOL			
								© Primavera Systems, Inc.			

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2002 J J A S O N D J F M A M J J A S O N
SUBOC265	PLACE SLAB ON GRADE	5	0	01APR03	07APR03	2003 J J A S O N D J F M A M J J A S O N
Building B						
SUBOB205	EXCAVATE FOOTING	14	100	19JUL02A	04OCT02A	EXCAVATE FOOTING
SUBOB210	FORM,POUR AND STRIP HIGH WALL FOOTINGS	14	100	26JUL02A	08AUG02A	FORM,POUR AND STRIP HIGH WALL FOOTINGS
SUBOB220	FORM,POUR AND STRIP HIGH WALLS	14	100	28AUG02A	13SEP02A	FORM,POUR AND STRIP HIGH WALLS
SUBOB215	FORM,POUR AND STRIP LOW WALL FOOTINGS	14	100	16SEP02A	06OCT02A	FORM,POUR AND STRIP LOW WALL FOOTINGS
SUBOB240	BACKFILL FOR INTERIOR FOOTINGS	5	100	04OCT02A	09OCT02A	BACKFILL FOR INTERIOR FOOTINGS
SUBOB211	UNSUITABLE SOIL REMOVAL AND REPLACEMENT (CO)	28	100	06OCT02A	14NOV02A	UNSUITABLE SOIL REMOVAL AND REPLACEMENT (CO)
SUBOB225	FORM,POUR AND STRIP LOW WALLS	21	100	07OCT02A	20DEC03A	FORM,POUR AND STRIP LOW WALLS
SUBOB250	INSTALL UNDERGROUND UTILITIES	14	30	10OCT02A	11APR03	INSTALL UNDERGROUND UTILITIES
SUBOB245	FORM AND POUR INTERIOR FOOTINGS	10	100	10OCT02A	23OCT02A	FORM AND POUR INTERIOR FOOTINGS
SUBOB235	INSTALL FOOTING DRAINS / UNDERSLAB DRAINS	5	10	28OCT02A	04APR03	INSTALL FOOTING DRAINS / UNDERS
SUBOB230	DAMPPOOF AND INSULATE WALLS	5	100	28OCT02A	30OCT02A	DAMPPOOF AND INSULATE WALLS
SUBOB260	SPECIAL WALL COATING ELEVATOR	3	100	28OCT02A	30OCT02A	SPECIAL WALL COATING ELEVATOR
SUBOB255	BACKFILL FOR SLAB ON GRADE	7	100	30OCT02A	18DEC02A	BACKFILL FOR SLAB ON GRADE
SUBOB242	BACKFILL EXTERIOR WALLS	5	100	04NOV02A	18DEC02A	BACKFILL EXTERIOR WALLS
GE1500	U/G Electric Rough	10	0	31MAR03	11APR03	U/G Electric Rough
SUBOB265	PLACE SLAB ON GRADE	5	0	14APR03	18APR03	PLACE SLAB ON GRADE
Building A						
SUBOA205	EXCAVATE FOOTING	12	100	15JUL02A	04OCT02A	EXCAVATE FOOTING
SUBOA215	FORM,POUR AND STRIP HIGH WALL FOOTINGS	6	100	26JUL02A	08AUG02A	FORM,POUR AND STRIP HIGH WALL FOOTINGS
SUBOA225	FORM,POUR AND STRIP HIGH WALLS	21	100	30AUG02A	08JAN03A	FORM,POUR AND STRIP HIGH WALLS
SUBOA210	FORM,POUR AND STRIP LOW WALL FOOTINGS	10	100	04OCT02A	23JAN03A	FORM,POUR AND STRIP LOW WALL FOOTINGS
SUBOA207	UNSUITABLE SOIL REMOVAL AND REPLACEMENT (CO)	28	100	06OCT02A	14NOV02A	UNSUITABLE SOIL REMOVAL AND REPLACEMENT (CO)
SUBOA220	FORM,POUR AND STRIP LOW WALLS	14	100	14OCT02A	11FEB03A	FORM,POUR AND STRIP LOW WALLS
SUBOA240	BACKFILL FOR INTERIOR FOOTINGS	5	100	28OCT02A	29OCT02A	BACKFILL FOR INTERIOR FOOTINGS
SUBOA230	DAMPPOOF AND INSULATE WALLS	5	100	30OCT02A	05NOV02A	DAMPPOOF AND INSULATE WALLS
SUBOA235	INSTALL FOOTING DRAINS	5	100	30OCT02A	05NOV02A	INSTALL FOOTING DRAINS
SUBOA245	FORM AND POUR INTERIOR FOOTINGS	5	100	30OCT02A	23JAN03A	FORM AND POUR INTERIOR FOOTINGS
SUBOA242	BACKFILL EXTERIOR WALLS	5	80	08NOV02A	31MAR03	BACKFILL EXTERIOR WALLS
SUBOA250	INSTALL UNDERGROUND UTILITIES	14	5	23DEC02A	17APR03	INSTALL UNDERGROUND UTILITIES
SUBOA255	BACKFILL FOR SLAB ON GRADE	6	80	20JAN03A	01APR03	BACKFILL FOR SLAB ON GRADE
GE1000	U/G Electric Rough	5	0	14APR03	18APR03	U/G Electric Rough
SUBOA265	PLACE SLAB ON GRADE	5	0	21APR03	25APR03	PLACE SLAB ON GRADE

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2002 J J A S O N D J F M A M J J A S O N
Structural & Building Envelope						
Building C						
SUP0305	ERECT STEEL	15	100	11 OCT02A	21 DEC02A	ERECT STEEL
SUP0310	ROOF BLOCKING	8	100	22 DEC02A	06 JAN03A	ROOF BLOCKING
SUP0325	EXTERIOR METAL STUD WALL SYSTEM	15	100	28 DEC02A	06 JAN03A	EXTERIOR METAL STUD WALL SYSTEM
SUP0330	EXTERIOR MASONRY VENEER WALLS	30	30	08 FEB03A	14 APR03	EXTERIOR MASONRY VENEER WALLS
SUP0320	ROOFING SYSTEM	25	64	14 FEB03A	17 APR03	ROOFING SYSTEM
SUP0315	RTU CURB INSTALLATION	5	0	31 MAR03	04 APR03	RTU CURB INSTALLATION
SUP0335	EXTERIOR DOORS AND WINDOWS	5	0	15 APR03	21 APR03	EXTERIOR DOORS AND WINDOWS
SUP0340	EXTERIOR METAL LOUVERS	10	0	22 APR03	05 MAY03	EXTERIOR METAL LOUVERS
Building B						
SUP0305	ERECT STEEL	15	100	12 NOV02A	20 MAR03A	ERECT STEEL
SUP0350	INCLIMATE WEATHER- DELAY TO STEEL ERECTION -(CO)	30	100	31 DEC02A	28 FEB03A	INCLIMATE WEATHER- DELAY TO STEEL ERECTION
SUP0307	ERECT DECKING, SHEAR STUDS & WWF	10	70	18 FEB03A	02 APR03	ERECT DECKING, SHEAR STUDS & WWF
SUP0330	EXTERIOR MASONRY VENEER WALLS	30	15	17 MAR03A	29 MAY03	EXTERIOR MASONRY VENEER WALLS
SUP0315	RTU CURB INSTALLATION	5	10	27 MAR03A	21 APR03	RTU CURB INSTALLATION
SUP0310	ROOF BLOCKING	8	0	03 APR03	14 APR03	ROOF BLOCKING
SUP0308	PLACE CONCRETE ON DECK	5	0	03 APR03	09 APR03	PLACE CONCRETE ON DECK
SUP0325	EXTERIOR METAL STUD WALL SYSTEM	15	0	10 APR03	30 APR03	EXTERIOR METAL STUD WALL SYSTEM
SUP0320	ROOFING SYSTEM	15	0	22 APR03	12 MAY03	ROOFING SYSTEM
SUP0335	EXTERIOR DOORS AND WINDOWS	10	0	30 MAY03	12 JUN03	EXTERIOR DOORS AND WINDOWS
SUP0340	EXTERIOR METAL LOUVERS	10	0	13 JUN03	26 JUN03	EXTERIOR METAL LOUVERS
Building A						
SUP0350	INCLIMATE WEATHER- DELAY TO STEEL ERECTION -(CO)	30	100	31 DEC02A	28 FEB03A	INCLIMATE WEATHER- DELAY TO STEEL ERECTION
SUP0305	ERECT STEEL	11	100	12 FEB03A	21 MAR03A	ERECT STEEL
SUP0307	ERECT DECKING, SHEAR STUDS & WWF	10	60	18 FEB03A	09 APR03	ERECT DECKING, SHEAR STUDS & WWF
SUP0310	ROOF BLOCKING	8	0	31 MAR03	09 APR03	ROOF BLOCKING
SUP0308	PLACE CONCRETE ON DECK	15	0	04 APR03	24 APR03	PLACE CONCRETE ON DECK
SUP0315	RTU CURB INSTALLATION	5	0	10 APR03	18 APR03	RTU CURB INSTALLATION
SUP0320	ROOFING SYSTEM	15	0	17 APR03	07 MAY03	ROOFING SYSTEM
SUP0318	ROOF INSULATION	10	0	17 APR03	30 APR03	ROOF INSULATION
SUP0317	ROOF STANDING SEAM	10	0	01 MAY03	14 MAY03	ROOF STANDING SEAM
SUP0325	EXTERIOR METAL STUD WALL SYSTEM	15	0	08 MAY03	29 MAY03	EXTERIOR METAL STUD WALL SYSTEM
SUP0330	EXTERIOR MASONRY VENEER WALLS	30	0	08 MAY03	19 JUN03	EXTERIOR MASONRY VENEER WALLS
SUP0335	EXTERIOR DOORS AND WINDOWS	10	0	04 JUN03	17 JUN03	EXTERIOR DOORS AND WINDOWS
SUP0340	EXTERIOR METAL LOUVERS	10	0	27 JUN03	11 JUL03	EXTERIOR METAL LOUVERS

Activity ID		Activity Description	Orig Dur	%	Early Start	Early Finish
Mechanical, Finishes, Equipment						
Building C						
SUPOC400	INTERIOR METAL STUD WALL AND CEILING		20	0	31MAR03	25APR03
GE3010	OH Power & Lighting Rough		20	0	07APR03	02MAY03
SUPOC450	INTERIOR MASONRY WALLS		23	0	08APR03	08MAY03
GE3020	In Wall CMU Electric Rough		23	0	08APR03	08MAY03
GE3050	Install Panels & Transformers		5	0	05MAY03	09MAY03
SUPOC630	COMMUNICATIONS ROUGH		30	0	09MAY03	20JUN03
SUPOC700	PLUMBING ROUGH		30	0	09MAY03	20JUN03
SUPOC800	HVAC ROUGH		30	0	09MAY03	20JUN03
GE3110	In Wall Studs Electric Rough		10	0	09MAY03	22MAY03
SUPOC825	MECHANICAL ROOM EQUIPMENT INSTALLATION		5	0	09MAY03	15MAY03
GE3030	Fire Alarm Rough		10	0	23MAY03	06JUN03
GE3040	Systems Rough		10	0	08JUN03	20JUN03
SUPOC905	DRYWALL, TAPE AND FINISH		20	0	23JUN03	21JUL03
GE3060	Connect Mechanical Equipment		15	0	23JUN03	14JUL03
SUPOC910	PRIME PAINT, LOWER LEVEL		10	0	22JUL03	04AUG03
SUPOC915	FINISH PAINT 1ST COAT		15	0	05AUG03	25AUG03
SUPOC920	CEILING GRID, LOWER LEVEL		15	0	26AUG03	15SEP03
SUPOC967	PAINT, 2ND FINISH COAT		15	0	26AUG03	15SEP03
SUPOC980	DOOR AND HARDWARE		20	0	26AUG03	22SEP03
SUPOC835	COMMUNICATIONS FINISH		20	0	26AUG03	22SEP03
SUPOC725	PLUMBING FINISH		20	0	26AUG03	22SEP03
SUPOC930	FLOORING, WOOD		20	0	26AUG03	22SEP03
SUPOC965	SPECIALTIES / EQUIPMENT		5	0	26AUG03	01SEP03
GE3070	Install Light Fixtures		15	0	09SEP03	29SEP03
SUPOC850	HVAC FINISH		20	0	16SEP03	13OCT03
SUPOC951	LOCKERS		10	0	16SEP03	29SEP03
SUPOC940	MARKERBOARDS AND TACKBOARDS		10	0	16SEP03	29SEP03
SUPOC945	TOILET AND SHOWER PARTITIONS		10	0	16SEP03	29SEP03
SUPOC947	CUBICLE TRACK SYSTEM		10	0	16SEP03	29SEP03
SUPOC949	EXTERIOR LETTERS, COM PLAQUE & INTERIOR		10	0	16SEP03	29SEP03
SUPOC953	FIRE EXTINGUISHERS AND CABINETS		10	0	16SEP03	29SEP03
SUPOC955	OPERABLE PARTITIONS		10	0	16SEP03	29SEP03
SUPOC957	WASHROOM ACCESSORIES		10	0	16SEP03	29SEP03
SUPOC969	FIXED CASWORK AND EQUIPMENT		10	0	16SEP03	29SEP03
GE3080	Electric Devices & Trim		5	0	30SEP03	06OCT03
GE3090	Fire Alarm Trim Out		5	0	07OCT03	13OCT03

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2003											
						J	J	A	S	O	N	D	J	F	M	A	M
SUP0C835	CEILING FINISH	15	0	07OCT03	27OCT03												CEILING FINISH
SUP0C871	PUNCHLIST	20	0	07OCT03	03NOV03												PUNCHLIST
GE3100	Systems Finish	5	0	14OCT03	20OCT03												Systems Finish
SUP0C859	FLOORING, CARPET	5	0	28OCT03	03NOV03												FLOORING, CARPET
SUP0C961	FLOORING	5	0	28OCT03	03NOV03												FLOORING
C999	BUILDING C FINISH	0	0		03NOV03												BUILDING C FINISH
Building B																	
Lower Level																	
GE1520	In Wall CMU Electric Rough	10	0	21APR03	02MAY03												In Wall CMU Electric Rough
GE1510	OH Power & Lighting Rough	20	0	06MAY03	03JUN03												OH Power & Lighting Rough
GE1610	OH Power & Lighting Rough (GYM)	15	0	28MAY03	17JUN03												OH Power & Lighting Rough (GYM)
GE1670	In Wall Studs Electric Rough	10	0	18JUN03	01JUL03												In Wall Studs Electric Rough
GE1550	Install Panels & Transformers	20	0	18JUN03	16JUL03												Install Panels & Transformers
GE1530	Fire Alarm Rough	10	0	02JUL03	16JUL03												Fire Alarm Rough
GE1540	Systems Rough	5	0	17JUL03	23JUL03												Systems Rough
GE1650	Kitchen Electric Rough	10	0	24JUL03	06AUG03												Kitchen Electric Rough
GE1590	Connect Mechanical Equipment	20	0	07AUG03	03SEP03												Connect Mechanical Equipment
GE1690	Final Boiler Room Connections	5	0	04SEP03	10SEP03												Final Boiler Room Connections
GE1570	Install Light Fixtures	15	0	08SEP03	26SEP03												Install Light Fixtures
GE1640	Hang GYM Ceiling Fixtures	10	0	28SEP03	10OCT03												Hang GYM Ceiling Fixtures
GE1580	Electric Devices & Trim	5	0	13OCT03	17OCT03												Electric Devices & Trim
GE1590	Fire Alarm Trim Out	5	0	20OCT03	24OCT03												Fire Alarm Trim Out
GE1600	Systems Finish	5	0	27OCT03	31OCT03												Systems Finish
GE1620	Connect Athletic Equipment	5	0	11NOV03	17NOV03												Connect Athletic Equipment
GE1630	Connect Kitchen Equipment	5	0	11NOV03	17NOV03												Connect Kitchen Equipment
Upper Level																	
GE2520	In Wall CMU Electric Rough	10	0	05MAY03	16MAY03												In Wall CMU Electric Rough
GE2510	OH Power & Lighting Rough	25	0	11JUN03	16JUL03												OH Power & Lighting Rough
GE2550	In Wall Studs Electric Rough	10	0	17JUL03	30JUL03												In Wall Studs Electric Rough
GE2530	Fire Alarm Rough	10	0	31JUL03	13AUG03												Fire Alarm Rough
GE2540	Systems Rough	10	0	14AUG03	27AUG03												Systems Rough
GE2560	Connect Mechanical Equipment	15	0	28AUG03	17SEP03												Connect Mechanical Equipment
GE2570	Install Light Fixtures	15	0	30SEP03	20OCT03												Install Light Fixtures
GE2590	Electric Devices & Trim	5	0	21OCT03	27OCT03												Electric Devices & Trim
GE2590	Fire Alarm Trim Out	5	0	28OCT03	03NOV03												Fire Alarm Trim Out
GE2600	Systems Finish	5	0	04NOV03	10NOV03												Systems Finish
SUP0B400	INTERIOR METAL STUD WALL AND CEILING	20	0	21APR03	16MAY03												INTERIOR METAL STUD WALL AND CEILING
SUP0B450	INTERIOR MASONRY WALLS	23	0	13MAY03	13JUN03												INTERIOR MASONRY WALLS

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2002 J A S O N D J F M A M J J A S O N
SUP08623	INSTALL ELEVATOR	45	0	13MAY03	16JUL03	2003 J A S O N D J F M A M J J A S O N
SUP08630	COMMUNICATIONS ROUGH	30	0	16JUN03	28JUL03	COMMUNICATIONS ROUGH
SUP08700	PLUMBING ROUGH	30	0	16JUN03	28JUL03	PLUMBING ROUGH
SUP08800	HVAC ROUGH	30	0	16JUN03	28JUL03	HVAC ROUGH
SUP08905	DRYWALL, TAPE AND FINISH	20	0	04AUG03	29AUG03	DRYWALL TAPE AND FINISH
SUP08910	PRIME PAINT, LOWER LEVEL	5	0	11AUG03	15AUG03	PRIME PAINT, LOWER LEVEL
SUP08915	FINISH PAINT 1ST COAT	5	0	18AUG03	22AUG03	FINISH PAINT 1ST COAT
SUP08920	CEILING GRID, LOWER LEVEL	15	0	25AUG03	12SEP03	CEILING GRID, LOWER LEVEL
SUP08967	PAINT, 2ND FINISH COAT	20	0	25AUG03	18SEP03	PAINT, 2ND FINISH COAT
SUP08725	PLUMBING FINISH	30	0	25AUG03	03OCT03	PLUMBING FINISH
SUP08963	KITCHEN EQUIPMENT INSTALLATION	20	0	25AUG03	19SEP03	KITCHEN EQUIPMENT INSTALLATION
SUP08930	FLOORING, WOOD	10	0	25AUG03	05SEP03	FLOORING, WOOD
SUP08965	SPECIALTIES / EQUIPMENT	10	0	25AUG03	05SEP03	SPECIALTIES / EQUIPMENT
SUP08401	INTERIOR METAL DOOR JAMB	15	0	01SEP03	19SEP03	INTERIOR METAL DOOR JAMB
SUP08850	HVAC FINISH	20	0	15SEP03	10OCT03	HVAC FINISH
SUP08940	MARKERBOARDS AND TACKBOARDS	10	0	15SEP03	26SEP03	MARKERBOARDS AND TACKBOARDS
SUP08635	COMMUNICATIONS FINISH	20	0	22SEP03	17OCT03	COMMUNICATIONS FINISH
SUP08945	TOILET AND SHOWER PARTITIONS	10	0	22SEP03	03OCT03	TOILET AND SHOWER PARTITIONS
SUP08947	CUBICLE TRACK SYSTEM	10	0	22SEP03	03OCT03	CUBICLE TRACK SYSTEM
SUP08949	EXTERIOR LETTERS, COM PLAQUE & INTERIOR	10	0	22SEP03	03OCT03	EXTERIOR LETTERS, COM PLAQUE & INTERIOR
SUP08951	LOCKERS	10	0	22SEP03	03OCT03	LOCKERS
SUP08953	FIRE EXTINGUISHERS AND CABINETS	10	0	22SEP03	03OCT03	FIRE EXTINGUISHERS AND CABINETS
SUP08955	OPERABLE PARTITIONS	10	0	22SEP03	03OCT03	OPERABLE PARTITIONS
SUP08957	WASHROOM ACCESSORIES	10	0	22SEP03	03OCT03	WASHROOM ACCESSORIES
SUP08959	FLOORING, CARPET	10	0	22SEP03	03OCT03	FLOORING, CARPET
SUP08969	FIXED CASWORK AND EQUIPMENT	10	0	22SEP03	03OCT03	FIXED CASWORK AND EQUIPMENT
SUP08960	DOOR AND HARDWARE	10	0	22SEP03	03OCT03	DOOR AND HARDWARE
SUP08935	CEILING FINISH	15	0	21OCT03	10NOV03	CEILING FINISH
SUP08961	FLOORING	10	0	31OCT03	13NOV03	FLOORING
B999	BUILDING B FINISH	0	0		17NOV03	BUILDING B FINISH
Building A						
Lower Level						
GE1020	In Wall CMU Electric Rough	17	0	28APR03	20MAY03	In Wall CMU Electric Rough
GE1010	OH Power & Lighting Rough	25	0	20MAY03	24JUN03	OH Power & Lighting Rough
GE1110	In Wall Studs Electric Rough	10	0	02JUL03	16JUL03	In Wall Studs Electric Rough
GE1030	Fire Alarm Rough	10	0	17JUL03	30JUL03	Fire Alarm Rough
GE1040	Systems Rough	5	0	31JUL03	06AUG03	Systems Rough
GE1060	Install Panels & Transformers	5	0	07AUG03	13AUG03	Install Panels & Transformers
GE1050	Connect Mechanical Equipment	10	0	14AUG03	27AUG03	Connect Mechanical Equipment

Activity ID		Activity Description	Orig Bar	%	Early Start	Early Finish	2002 J J A S O N D J J F M A M J J A S O N
GE1070	Install Light Fixtures		10	0	24SEP03	07OCT03	Install Light Fixtures
GE1080	Electric Devices & Trim		5	0	08OCT03	14OCT03	Electric Devices & Trim
GE1090	Fire Alarm Trim Out		5	0	15OCT03	21OCT03	Fire Alarm Trim Out
GE1100	Systems Finish		5	0	22OCT03	28OCT03	Systems Finish
Upper Level							
GE2020	In Wall CMU Electric Rough		8	0	21MAY03	02JUN03	In Wall CMU Electric Rough
GE2010	OH Power & Lighting Rough		25	0	18JUN03	23JUL03	OH Power & Lighting Rough
GE2110	In Wall Studs Electric Rough		15	0	31JUL03	20AUG03	In Wall Studs Electric Rough
GE2030	Fire Alarm Rough		10	0	21AUG03	03SEP03	Fire Alarm Rough
GE2040	Systems Rough		10	0	04SEP03	17SEP03	Systems Rough
GE2050	Install Panels & Transformers		5	0	18SEP03	24SEP03	Install Panels & Transformers
GE2060	Connect Mechanical Equipment		15	0	18SEP03	08OCT03	Connect Mechanical Equipment
GE2070	Install Light Fixtures		15	0	02OCT03	22OCT03	Install Light Fixtures
GE2080	Electric Devices & Trim		10	0	23OCT03	05NOV03	Electric Devices & Trim
GE2090	Fire Alarm Trim Out		5	0	06NOV03	12NOV03	Fire Alarm Trim Out
GE2100	Systems Finish		5	0	06NOV03	12NOV03	Systems Finish
SUPOA450	INTERIOR MASONRY WALLS		25	0	28APR03	02JUN03	INTERIOR MASONRY WALLS
SUPOA400	INTERIOR METAL STUD WALL AND CEILING		20	0	28APR03	23MAY03	INTERIOR METAL STUD WALL AND CEILING
SUPOA630	COMMUNICATIONS ROUGH		30	0	03JUN03	15JUL03	COMMUNICATIONS ROUGH
SUPOA700	PLUMBING ROUGH		30	0	03JUN03	15JUL03	PLUMBING ROUGH
SUPOA800	HVAC ROUGH		30	0	03JUN03	15JUL03	HVAC ROUGH
SUPOA805	DRYWALL, TAPE AND FINISH		20	0	07AUG03	03SEP03	DRYWALL, TAPE AND FINISH
SUPOA910	PRIME PAINT, LOWER LEVEL		4	0	14AUG03	19AUG03	PRIME PAINT, LOWER LEVEL
SUPOA915	FINISH PAINT 1ST COAT		20	0	20AUG03	16SEP03	FINISH PAINT 1ST COAT
SUPOA967	PAINT, 2ND FINISH COAT		20	0	27AUG03	23SEP03	PAINT, 2ND FINISH COAT
SUPOA950	HVAC FINISH		20	0	17SEP03	14OCT03	HVAC FINISH
SUPOA920	CEILING GRID, LOWER LEVEL		15	0	17SEP03	07OCT03	CEILING GRID, LOWER LEVEL
SUPOA635	COMMUNICATIONS FINISH		20	0	17SEP03	14OCT03	COMMUNICATIONS FINISH
SUPOA725	PLUMBING FINISH		20	0	17SEP03	14OCT03	PLUMBING FINISH
SUPOA965	SPECIALTIES / EQUIPMENT		20	0	17SEP03	14OCT03	SPECIALTIES / EQUIPMENT
SUPOA930	FLOORING, BATHROOM		10	0	17SEP03	30SEP03	FLOORING, BATHROOM
SUPOA960	DOOR AND HARDWARE		10	0	17SEP03	30SEP03	DOOR AND HARDWARE
SUPOA951	LOCKERS		10	0	24SEP03	07OCT03	LOCKERS
SUPOA945	TOILET AND SHOWER PARTITIONS		10	0	24SEP03	07OCT03	TOILET AND SHOWER PARTITIONS
SUPOA947	CUBICLE TRACK SYSTEM		10	0	24SEP03	07OCT03	CUBICLE TRACK SYSTEM
SUPOA949	EXTERIOR LETTERS, COM PLAQUE & INTERIOR		10	0	24SEP03	07OCT03	EXTERIOR LETTERS, COM PLAQUE & INTERIOR
SUPOA953	FIRE EXTINGUISHERS AND CABINETS		10	0	24SEP03	07OCT03	FIRE EXTINGUISHERS AND CABINETS
SUPOA955	OPERABLE PARTITIONS		10	0	24SEP03	07OCT03	OPERABLE PARTITIONS
SUPOA957	WASHROOM ACCESSORIES		10	0	24SEP03	07OCT03	WASHROOM ACCESSORIES

2003 J J A S O N D J F M A M J J A S O N					
Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish
SUPOA969	FIXED CASWORK AND EQUIPMENT	10	0	24SEP03	07OCT03
SUPOA940	MARKERBOARDS AND TACKBOARDS	10	0	08OCT03	21OCT03
SUPOA971	PUNCHLIST	30	0	15OCT03	25NOV03
SUPOA935	CEILING FINISH	10	0	30OCT03	12NOV03
SUPOA959	FLOORING, CARPET	10	0	30OCT03	12NOV03
SUPOA961	FLOORING	10	0	30OCT03	12NOV03
A999	BUILDING A FINISH	0	0		25NOV03
Grounds Improvement & Lanscaping					
SITP2110	NEW GAS LINE INSTALLATION TIE IN	20	100	01DEC02A	20JAN03A
SITP2115	NEW WATER LINE INSTALLATION TIE IN	20	0	31MAR03*	25APR03
SITP2120	NEW SPRINKLER LINE INSTALLATION TIE IN	20	0	28APR03*	23MAY03
SITP2130	STRIP AND ROUGH GRADE ACCESS ROADS AND PARKING	10	0	26AUG03*	08SEP03
GE5030	Site Electric Rough Phase 4	5	0	26AUG03	01SEP03
SITP2135	BUILD NEW TENNIS AND BASKETBALL COURTS	20	0	06SEP03	06OCT03
SITP2150	SCREEN AND SPREAD TOPSOIL	15	0	06SEP03	28SEP03
SITP2140	ESTABLISH SUBGRADE FOR ROADWAYS AND WALKS	5	0	06SEP03	15SEP03
SITP2145	INSTALL SITE DRAINAGE - PARKING LOTS	15	0	15SEP03	03OCT03
SITP2152	SEED NEW SCHOOL AREA	5	0	30SEP03	06OCT03
SITP2170	BUILD NEW SOFTBALL FIELD	7	0	30SEP03	06OCT03
SITP2155	FURNISH AND INSTALL L.P. BASES	5	0	07OCT03	13OCT03
SITP2180	BUILD NEW LITTLE LEAGUE FIELD	7	0	06OCT03	17OCT03
SITP2160	FORM SITE CONCRETE	5	0	14OCT03	20OCT03
GE5040	Site Electric Finishes Phase 4	5	0	14OCT03	20OCT03
SITP2190	FURNISH AND INSTALL INFIELD MIX	5	0	20OCT03	24OCT03
SITP2165	PLACE SITE CONCRETE	9	0	21OCT03	31OCT03
SITP2197	FINE GRADE LOAM AND SEED	10	0	27OCT03	07NOV03
SITP2185	INSTALL CONCRETE CURBING	7	0	03NOV03	11NOV03
SITP2195	INSTALL WOOD GUARDRAIL	5	0	12NOV03	18NOV03
SITP2175	PAVING, BASE COURSE	3	0	12NOV03	14NOV03
SITP2199	PAVING, TOP COURSE	2	0	19NOV03	20NOV03
Project Closeout					
GE5000	Electric Start Up & Test	15	0	05NOV03	25NOV03
CLSOG984	TEST FIRE PROTECTION SYSTEM	5	0	26NOV03	02DEC03
CLSOG980	TEST ELECTRICAL SYSTEMS	5	0	26NOV03	02DEC03
CLSOG982	TEST HVAC SYSTEM	5	0	26NOV03	02DEC03

2003 J J A S O N D J F M A M J J A S O N	FIXED CASWORK AND EQUIPMENT	MARKERBOARDS AND TACKBOARDS	CEILING FINISH	FLOORING, CARPET	FLOORING
NEW GAS LINE INSTALLATION TIE IN					
NEW WATER LINE INSTALLATION TIE IN					
NEW SPRINKLER LINE INSTALLATION TIE IN					
STRIP AND ROUGH GRADE ACCESS ROADS AND PARKING					
Site Electric Rough Phase 4					
BUILD NEW TENNIS AND BASKETBALL COURTS					
SCREEN AND SPREAD TOPSOIL					
ESTABLISH SUBGRADE FOR ROADWAYS AND WALKS					
INSTALL SITE DRAINAGE - PARKING LOTS					
SEED NEW SCHOOL AREA					
BUILD NEW SOFTBALL FIELD					
FURNISH AND INSTALL L.P. BASES					
BUILD NEW LITTLE LEAGUE FIELD					
FORM SITE CONCRETE					
Site Electric Finishes Phase 4					
FURNISH AND INSTALL INFIELD MIX					
PLACE SITE CONCRETE					
FINE GRADE LOAM AND SEED					
INSTALL CONCRETE CURBING					
INSTALL WOOD GUARDRAIL					
PAVING, BASE COURSE					
PAVING, TOP COURSE					
TEST FIRE PROTECTION SYSTEM					
TEST ELECTRICAL SYSTEMS					
TEST HVAC SYSTEM					

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2002 J J A S O N D J J F M A M J J A S O N	
GE5010	Electric Punchlist & Test	10	0	28NOV03	09DEC03		Electric Punchlist & Test
90800	substantial completion of new bldg	0	0		02DEC03		substantial completion of new bldg
CLSOG998	OWNER TRAINING	20	0	03DEC03	30DEC03		OWNER TRAINING
CLSOG996	CLEAN UP AND FINAL PUNCHLIST	27	0	24DEC03	29JAN04		
Demolition							
DEMEB050	CUT AND CAP UTILITIES EXISTING BUILDING	5	0	17JUN03	23JUN03		CUT AND CAP UTILITIES EXISTING BUILDING
DEMEB055	REMOVAL AND DISPOSAL FUEL OIL TANK	5	0	24JUN03	30JUN03		REMOVAL AND DISPOSAL FUEL OIL TANK
DEMEB060	ASBESTOS ABATEMENT	15	0	01JUL03	22JUL03		ASBESTOS ABATEMENT
DEMEB065	LEAD ABATEMENT	15	0	01JUL03	22JUL03		LEAD ABATEMENT
DEMEB070	DEMO EXISTING SCHOOL	25	0	23JUL03	28AUG03		DEMO EXISTING SCHOOL
CLSOG999	CONTRACT COMPLETION	0	0		29JAN04		